



Prime PAT Testing
Appliance testing and compliance records
primepat.example | 0113 555 0148

Portable Appliance Testing (PAT) Certificate

1 Client, Site and Certificate Details

Certificate ref	PAT-20260907-01095EFD
Date of inspection/test	07/09/2026
Inspection type	In-service inspection and testing
Recommended next inspection/test	07/09/2027
Inspection company	Prime PAT Testing
Company address	Unit 3, Example Works
Town/City	Leeds
Email	office@primepat.example
Website	primepat.example
Standard	IET Code of Practice for In-Service Inspection and Testing of Electrical Equipment
Customer	Harrington Workspace Ltd (example)
Site address	18 Example Street, Leeds
Inspector	Amir Hussain

2 Inspection Basis and Instrument Details

Reference standard / guidance	IET Code of Practice for In-Service Inspection and Testing of Electrical Equipment
Risk assessment reference	SAMPLE-RA-07
Instrument	Example PAT instrument
Instrument serial	SAMPLE-TEST-01
Calibration due	01/03/2027
Limitations	Listed equipment only. Fixed wiring and equipment not presented are excluded.

3 Schedule of Equipment (Inspection/Test Outcome)

#	Appliance	Make/Model	Serial	Asset	Location	Class	Type	Result
1	Kettle	Example K1	DEMO-001	PT-001	Kitchen	I	Combined	PASS
2	Microwave	Example M1	DEMO-002	PT-002	Kitchen	I	Combined	PASS
3	Fridge	Example F1	DEMO-003	PT-003	Kitchen	I	Combined	PASS
4	Desk lamp	Example L1	DEMO-004	PT-004	Office 1	II	Combined	PASS
5	Laptop PSU	Example P1	DEMO-005	PT-005	Office 1	II	Combined	PASS
6	Monitor	Example D1	DEMO-006	PT-006	Office 2	I	Combined	PASS
7	Vacuum	Example V1	DEMO-007	PT-007	Store	II	Combined	PASS
8	Extension lead	Example E4	DEMO-008	PT-008	Office 2	I	Visual only	FAIL

4 Measured Readings (Where Recorded)

#	Visual	Earth (ohms)	Insulation (Mohms)	Leakage (mA)	Touch (mA)	Polarity	Functional
1	PASS	0.08	>199	N/A	N/A	-	PASS
2	PASS	0.12	>199	N/A	N/A	-	PASS
3	PASS	0.09	>199	N/A	N/A	-	PASS
4	PASS	N/A	>199	N/A	N/A	-	PASS
5	PASS	N/A	>199	N/A	N/A	-	PASS
6	PASS	0.06	>199	N/A	N/A	-	PASS
7	PASS	N/A	>199	N/A	N/A	-	PASS
8	FAIL	Not tested	Not tested	Not tested	Not tested	-	-

5 Summary of Outcomes

Overall FAIL

Total 8

Pass 7

Fail 1

6 Declaration and Sign-off

The inspection and test outcomes recorded apply only to the listed equipment at this site on the stated date. Seven items passed; PT-008 failed visual inspection and was removed from service. This fictional demonstration does not certify the safety of any real equipment.

Inspector signature


Amir Hussain

Date signed: 07/09/2026

Name: Amir Hussain

7 Additional Notes/Observations

Alex Morgan, the example office manager, was advised of the failed extension lead and the need for replacement. The example next-retest date reflects this fictional maintenance plan, not a universal annual testing requirement. All identities, contact details, equipment and readings are illustrative. Do not use the values as test instructions.

Sample from CertifyPAT

Failed Items and Observations

Issued 07/09/2026

Prime PAT Testing

Schedule of failed equipment with recorded observations.

#	Appliance	Asset tag	Location	Code	Failure note
1	Extension lead	PT-008	Office 2	VIS	Cracked socket casing. Removed from service and labelled DO NOT USE. No electrical tests performed. Reported to site contact; replacement required.

Sample from CertifyPAT